

<b>Description</b>	<b>N/A</b>	<b>✓</b>	<b>Notes</b>
1. Sieve analysis of proposed fill materials			
2. Compaction tests, including frequency and number of tests per specified area or at specified lift interval:			
a. undisturbed excavated surfaces prior to backfilling/placement of footings			
b. backfilling under floor slabs/paving			
c. backfilling against walls			
d. backfilling at site areas following removal of unacceptable material			