Review Items	N/A	√	Observations	NBC Reference
STRUCTURE			• complete	
			 window cleaning anchorage systems 	
			• final review conducted by P. Eng	
HVAC			• complete and operational	
			• fire dampers at all fire separations	3.1.8.73.1.8.9.
			 venting of commercial cooking equipment 	6.2.2.6.
			• smoke control verification in high buildings	3.2.6.10.
			• final review conducted by P. Eng	
PLUMBING			• complete, tested and operational	
			 backflow prevention devices installed and tested 	7.1.2.1.
			• final review conducted by P. Eng	
ELECTRICAL			 supply, lighting and heating complete and operational 	
			emergency lighting	3.2.7.3.
			emergency power	3.2.7.4.
			• final review conducted by P. Eng	
BUILDING ENVELOPE			• environmental separation	5.1.4.2.
			• thermal resistance	5.3.1.1.
			precipitation protection	5.6.1.1.
			grading for surface water	5.7.1.1.
FIRE ROUTES			• open and accessible	3.2.5.53.2.5.6.
			■ minimum 6m width	
			 capable of supporting response vehicles 	
FIRE ALARM AND SUPPRESSION			 fire alarm system tested and verification report 	3.2.4.
			firefighting water supply and hydrant location	3.2.5.7.
			 standpipe system, fire hose cabinets and extinguishers 	3.2.5.8.–3.2.5.12.
			 sprinkler/extinguishing system tested and operational 	3.2.5.13.
			• fire department siamese pumper connections	3.2.5.16.
			• firefighters' elevator	3.2.6.1., 3.2.6.5.

Review Items	N/A	\checkmark	Observations	NBC Reference
GUARDS			• balconies	3.4.6.5.
			 stairs and landings and where drop exceeds 600 mm 	
			windows and transparent doors	3.3.1.18.
			 height, openings and climbability 	3.4.6.5.
			• load capacity	4.1.10.1.
			• retaining walls	
FIRE SEPARATIONS AND			firewall integrity	3.1.10.
FIRE RESISTANCE			 conformance of specified assemblies 	
			 verification of spray fireproofing 	
			• exits	3.4.4.1.
			• floors	
			 mezzanines and interconnected floor spaces 	3.2.8.1., 3.2.8.2.
			 loadbearing columns supporting rated assemblies 	3.1.7.5.
			■ roofs	
			spatial separation for exterior walls	3.2.3.
			• public corridors	3.3.1.4.
			between occupancies	3.1.3.1.
			• between suites	3.3.1.1
			• garbage, mechanical service, janitor rooms	3.6.2.
			• shafts	3.6.3.
			 labeled door, frame and other closures 	3.1.8.
			• firestopping	3.1.9.1., 3.1.11.
			 combustible piping penetrations 	3.1.9.4.
			 hazardous substances – Fire Code compliance 	3.3.1.2.
EXITS			• separation integrity	3.4.4.4.
			door swing direction	3.3.1.10., 3.4.6.11.
			 door hardware, latching and self-closing devices 	3.1.8.11., 3.1.8.13.
			 panic hardware, hold open and electromagnetic release 	3.4.6.15.
			 handrails, continuous one side 	3.4.6.4.
			• uniform rise and run	3.4.6.7.
			• exit signs	3.4.5.
			• lighting	3.2.7.1.
			unobstructed safe egress at grade	

Review Items	N/A	√	Observations	NBC Reference
BARRIER-FREE ACCESS			exterior walk and ramp to parking	3.8.3.2., 3.8.3.4.
			entrance threshold	3.8.3.3.
			door operator	3.8.3.3.
			washroom clearances and fixturing	3.8.3.83.8.3.12.
			handrail extensions	3.4.6.4.
			■ signage for parking, entrance, washrooms	3.8.3.1.
			corridor obstructions affecting visually impaired	3.3.1.9. (3)
UNFINISHED BUILDING OCCUPANCY			 compliance within occupied areas 	
			housekeeping	
			authority to occupy permit obtained	
AS-BUILT CONFORMITY			• consistency with approved documents	2.6.2.1.
			 authorization for changes obtained 	
	СОММЕ	NTS:		